


**Barrington Place ES & Meadows ES
Consolidation**



**Design &
Construction
Managed
Projects**

**Watch
Our
Growth!**

**May 2019
MONTHLY REPORT**

Table of Contents



	<u>Page</u>
Understanding the Monthly Report	3-6
Executive Summary	7
Program Cost Report by Schedule Phase	8
Program Cost Report by Project	9

PROJECT NAME

PROJECT NUMBER

PROJECT MANAGER

Construction

Barrington Place ES and Meadows ES Consolidation	DC19-017.0084.0984	James Caylor	10
Temporary Building Relocations – 2019	DC19-011.0077.0983	James Caylor	11

Close Out

Garcia Middle School – Marquee Replacement	DC19-005.0072.0981	Adrian Davidson	12
Mercer Stadium – Light Masts Replacement	DC18-001.0060.0974	James Caylor	13
Temporary Building Relocations – 2018	DC18-019.0067.0973	James Caylor	14

Understanding the Monthly Report



Schedule Phase Description:

Not Started- Design or construction activities have not begun

Pre-Design- Activities between Board Approval of architectural services (if applicable) and actual design work

Design-Programming and design through Construction Documents

Bidding and Negotiations- Includes bidding, award and negotiation process with the contractor for construction work

Construction-Construction work in progress


Close Out – Final inspection, submission and acceptance of required documents, and concluding payment

Move In- Occupancy is permitted though minor activities or corrections continue - this phase includes project closeout

Graphical representation of the total project budgets grouped by Phase

Fort Bend Independent School District
Design and Construction Department

Program Cost Report By Schedule Phase



Description	BUDGET			COMMITMENTS					COST		
	A	B	C=A+B	D	E	F	G	H=D+E+F+G	I=C-H	J	K=J/C
	Original Budget	Budget Changes	Current Budget	Original Commitments	Approved Changes	Pending Commitments	Estimate To Complete	Projected Commitments	Projected Over/Under	Cost To Date	% Expended
Not Started	\$1,100,000	\$0	\$1,100,000	\$72	\$0	\$0	\$1,099,928	\$1,100,000	\$0	\$72	0%
Design	\$2,516,136	\$45,000	\$2,561,136	\$459,427	\$29,138	\$0	\$2,072,571	\$2,561,136	\$0	\$198,015	8%
Construction	\$3,330,559	\$0	\$3,330,559	\$2,718,210	\$(9,085)	\$0	\$621,434	\$3,330,559	\$0	\$1,367,189	41%
Close Out	\$1,184,733	\$0	\$1,184,733	\$1,238,899	\$(67,024)	\$0	\$13,058	\$1,184,733	\$0	\$1,154,228	97%
Grand Totals:	\$8,131,428	\$45,000	\$8,176,428	\$4,416,408	\$(46,971)	\$0	\$3,806,991	\$8,176,428	\$0	\$2,717,502	33%

Understanding the Monthly Report




Graphical representation of the Budget/Costs status for the overall Program

- Column Headings:**
- Original Budget-Original budget funded through this report date
 - Budget Changes-Approved budget adjustments by FBISD
 - Current Budget-Current project budget through the report period
 - Commitments-Sum of all contracts, contract change orders, and purchase orders through the report period
 - Additional Commitments to Complete-Additional costs anticipated on the project
 - Projected Commitments-Commitments plus additional commitments to complete
 - Projected Over/Under-Current Budget minus the Projected Commitments - it represents savings or overruns in the project
 - Cost to Date-Sum of all contract invoices and general invoices entered through the report period
 - % Expended-Cost to Date divided by Current Budget

Fort Bend Independent School District
Design and Construction Department

Program Cost Report By Project



Project Name	BUDGET			COMMITMENTS				COST			
	A	B	C=A+B	D	E	F	G	H=D+E+F+G	I=C-H	J	K=J/C
	Original Budget	Budget Changes	Current Budget	Original Commitments	Approved Changes	Pending Commitments	Estimate To Complete	Projected Commitments	Projected Over/Under	Cost To Date	% Expended
Campus Scoreboards	\$483,709	\$0	\$483,709	\$483,203	\$0	\$0	\$506	\$483,709	\$0	\$236,711	49%
Clements HS - Athletic Field Upgrades	\$1,041,103	\$0	\$1,041,103	\$1,108,127	\$(67,024)	\$0	\$0	\$1,041,103	\$0	\$1,023,653	98%
District Wide School Marquees	\$358,487	\$0	\$358,487	\$0	\$0	\$0	\$358,487	\$358,487	\$0	\$0	0%
Dulles ES - Classroom Enclosure	\$144,161	\$0	\$144,161	\$144,161	\$0	\$0	\$0	\$144,161	\$0	\$22,689	16%
Electrical Service Upgrades	\$156,975	\$45,000	\$201,975	\$149,500	\$29,138	\$0	\$23,338	\$201,975	\$0	\$121,100	60%
Hall Stadium - Structural Wall Repair	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	0%
Hodges Bend Transportation - Fuel Storage Tank	\$143,630	\$0	\$143,630	\$130,572	\$0	\$0	\$13,058	\$143,630	\$0	\$130,572	91%
Hodges Bend/Lake Olympia Transportation-Bus Was	\$278,512	\$0	\$278,512	\$278,512	\$0	\$0	\$0	\$278,512	\$0	\$52,900	19%
Lake Olympia Transportation - Concrete & Lighting	\$734,885	\$0	\$734,885	\$743,770	\$(9,085)	\$0	\$0	\$734,885	\$0	\$416,714	57%
Meadows ES - Foundation Repairs	\$166,041	\$0	\$166,041	\$166,041	\$0	\$0	\$0	\$166,041	\$0	\$6,150	4%
Missouri City MS Gym	\$1,100,000	\$0	\$1,100,000	\$72	\$0	\$0	\$1,099,928	\$1,100,000	\$0	\$72	0%
Ridgemont ES - Spark Park	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	0%
Scoreboard - Structure & Soil	\$70,500	\$0	\$70,500	\$70,500	\$0	\$0	\$0	\$70,500	\$0	\$60,000	86%
Softball Scoreboards	\$461,004	\$0	\$461,004	\$229,963	\$0	\$0	\$231,041	\$461,004	\$0	\$188,652	41%
Stadium Scoreboards	\$689,212	\$0	\$689,212	\$657,812	\$0	\$0	\$31,400	\$689,212	\$0	\$399,912	58%
Townwest ES - Foundation Repairs	\$88,409	\$0	\$88,409	\$88,409	\$0	\$0	\$0	\$88,409	\$0	\$8,150	7%
West Side Agricultural Facility	\$2,215,000	\$0	\$2,215,000	\$165,766	\$0	\$0	\$2,049,234	\$2,215,000	\$0	\$52,226	2%
Grand Totals:	\$8,131,428	\$45,000	\$8,176,428	\$4,416,408	\$(46,971)	\$0	\$3,806,991	\$8,176,428	\$0	\$2,717,502	33.24%

Understanding the Monthly Report

Activity Description:
Design -Duration from programming through Construction Documents
Bidding and Negotiations-Duration of procurement activities through negotiations with the contractor for construction work
Construction -Duration for construction
Close Out-Duration for move in and closeout

Activity Bars:
Planned Bar- Baseline schedule for the project. The start and finish dates of the baseline are preset throughout the project and future schedule updates are measured against the baseline.
Actual Bar- Actual performance by phase

#: Number noted inside each bar indicates number of calendar days

Dates:
 1st Column - Activity START date
 2nd Column - Activity END date

FBISD Design and Construction
 Project Number : DC15-025.0003.0955
 Project Manager : James Caylor
 Architect/Engineer : Aestimo
 General Contractor : E Contractors

Project Summary
Meadows ES- Foundation Repairs

SCHEDULE SUMMARY

Description	BUDGET			COMMITMENTS					COST		
	A	B	C=A+B	D	E	F	G	H=D+E+F+G	I=C-H	J	K=J/C
	Original Budget	Budget Changes	Current Budget	Original Commitments	Approved Changes	Pending Commitments	Estimate To Complete	Projected Commitments	Projected Over/Under	Cost To Date	% Expended
Architect & Engineering/ Professional Services	\$10,750	\$0	\$10,750	\$10,750	\$0	\$0	\$0	\$10,750	\$0	\$6,150	57%
Construction	\$155,291	\$0	\$155,291	\$155,291	\$0	\$0	\$0	\$155,291	\$0	\$0	0%
Furniture, Fixtures & Equipment	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	0%
Site Development	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	0%
Administrative and Other Project Costs	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	0%
Project Contingency	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	0%
Totals	\$166,041	\$0	\$166,041	\$166,041	\$0	\$0	\$0	\$166,041	\$0	\$6,150	4%

SCOPE/COMMENTS

SCOPE: The project includes foundation repair, interior wall repair in classroom areas, and exterior brick work.

COMMENTS: The construction contract was approved by the Board of Trustees on 1/19/2016. The construction start date is 6/6/2016 with Substantial Completion scheduled for 7/29/2016.

PROJECT PHOTO

BUDGET /COST STATUS

Report Date: 3/31/2016 Meadows ES- Foundation Repairs

Understanding the Monthly Report



Cost Description:

Architect & Engineering/Professional Services-A/E Design Fees, A/E Design Reimbursables, Surveying, Geotechnical, Material Testing & Inspection, Commissioning, TAB (Test and Balancing), Consulting Other, Haz-mat Consulting Services

Construction-Facility Construction in general and other associated costs such as Allowances and Construction Contingency

Furniture, Fixtures & Equipment-Costs for furniture, fixtures and equipment

Site Development-Permit & Site Fees related to construction

Administrative and Other Project Costs-Construction related costs outside of main Construction Contract with the General Contractor. It includes: Temporary Buildings & Services, Printing/Misc., Bid Advertising, Hazmat/Abatement, etc.

Project Contingency-Budget to be used as necessary for unanticipated project costs following approval from FBISD

FBISD Design and Construction
Project Number : DC15-025.0003.0955
Project Manager : James Caylor
Architect/Engineer : Aestimo
General Contractor : E Contractors

Project Summary
Meadows ES- Foundation Repairs

SCHEDULE SUMMARY

design - estimate	8/1/2015	10/31/2015
design - actual	8/1/2015	10/31/2015
estding & negotations - estimate	11/1/2015	3/31/2016
estding & negotations - actual	10/17/2015	4/30/2016
construction - estimate (see contract set(s))	6/6/2016	6/12/2016
construction - actual	--	--
move in - estimate	6/15/2016	6/17/2016
move in - actual	--	--

Description	BUDGET			COMMITMENTS				COST			
	A	B	C=A+B	D	E	F	G	H=D+E+F+G	I=C-H	J	K=J/C
Architect & Engineering/ Professional Services	\$10,750	\$0	\$10,750	\$10,750	\$0	\$0	\$0	\$10,750	\$0	\$6,150	57%
Construction	\$155,291	\$0	\$155,291	\$155,291	\$0	\$0	\$0	\$155,291	\$0	\$0	0%
Furniture, Fixtures & Equipment	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	0%
Site Development	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	0%
Administrative and Other Project Costs	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	0%
Project Contingency	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	0%
Totals	\$166,041	\$0	\$166,041	\$166,041	\$0	\$0	\$0	\$166,041	\$0	\$6,150	4%

SCOPE/COMMENTS

SCOPE: The project includes foundation repair, interior wall repair in classroom areas, and exterior brick work.

COMMENTS: The construction contract was approved by the Board of Trustees on 1/19/2016. The construction start date is 6/6/2016 with Substantial Completion scheduled for 7/29/2016.

PROJECT PHOTO

Meadows ES- Foundation Repairs

BUDGET /COST STATUS

Report Date: 3/31/2016



Current Budget: \$ 5,887,239
Projected Commitments: \$ 5,887,239

Program Status*

As of May 31, 2019, the Fort Bend Independent School District Design and Construction Department (FBISD D&C) currently has five capital projects. The active projects' current budgets total \$5,887,239 with approximately 68% in Construction, and 32% in Close Out. The active projects have expended \$2,807,228 representing approximately 48% of the current budget. The composition of the portfolio by phase of work is represented in the following table and charts:


<u>Phase</u>	<u># Projects</u>	<u>Current Budget</u>
Construction	2	\$ 4,026,719
Close Out	3	\$ 1,860,520
TOTAL	5	\$ 5,887,239

Value of Projects by Phase
Current Budget



*Please note that all amounts throughout this report may be affected by automatic rounding of whole dollars.


Program Cost Report By Project



Project Name	BUDGET			COMMITMENTS					COST		
	A	B	C=A+B	D	E	F	G	H=D+E+F+G	I=C-H	J	K=J/C
	Original Budget	Budget Changes	Current Budget	Original Commitments	Approved Changes	Pending Commitments	Estimate To Complete	Projected Commitments	Projected Over/Under	Cost To Date	% Expended
Barrington Place ES & Meadows ES Consolidation	\$1,114,900	\$0	\$1,114,900	\$877,237	\$0	\$237,663	\$0	\$1,114,900	\$0	\$0	0%
Garcia MS - Marquee Replacement	\$94,405	(\$7,900)	\$86,505	\$86,905	(\$7,900)	\$0	\$7,500	\$86,505	\$0	\$79,005	91%
Mercer Stadium - Light Masts Replacement	\$1,193,013	(\$110,694)	\$1,082,319	\$1,193,013	(\$110,694)	\$0	\$0	\$1,082,319	\$0	\$1,055,123	97%
Temporary Building Relocation-2018	\$1,774,015	\$0	\$1,774,015	\$1,771,909	\$0	\$0	\$2,106	\$1,774,015	\$0	\$1,673,100	94%
Temporary Building Relocation-2019	\$1,829,500	\$0	\$1,829,500	\$1,369,500	\$0	\$0	\$460,000	\$1,829,500	\$0	\$0	0%
Grand Totals:	\$6,005,833	(\$118,594)	\$5,887,239	\$5,298,564	(\$118,594)	\$237,663	\$469,606	\$5,887,239	\$0	\$2,807,228	47.68%


Program Cost Report By Schedule Phase

Value of Projects by Phase
Current Budget



Description	BUDGET			COMMITMENTS						COST	
	A	B	C=A+B	D	E	F	G	H=D+E+F+G	I=C-H	J	K=J/C
	Original Budget	Budget Changes	Current Budget	Original Commitments	Approved Changes	Pending Commitments	Estimate To Complete	Projected Commitments	Projected Over/Under	Cost To Date	% Expended
Construction	\$4,137,413	(\$110,694)	\$4,026,719	\$3,439,750	\$(110,694)	\$237,663	\$460,000	\$4,026,719	\$0	\$1,055,123	26%
Close Out	\$1,868,420	(\$7,900)	\$1,860,520	\$1,858,814	\$(7,900)	\$0	\$9,606	\$1,860,520	\$0	\$1,752,105	94%
Grand Totals:	\$6,005,833	(\$118,594)	\$5,887,239	\$5,298,564	\$(118,594)	\$237,663	\$469,606	\$5,887,239	\$0	\$2,807,228	48%

SCHEDULE SUMMARY




Description	BUDGET			COMMITMENTS				COST			
	A	B	C=A+B	D	E	F	G	H=D+E+F+G	I=C-H	J	K=J/C
	Original Budget	Budget Changes	Current Budget	Original Commitments	Approved Changes	Pending Commitments	Estimate To Complete	Projected Commitments	Projected Over/Under	Cost To Date	% Expended
Administrative and Other Project Costs	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	0%
Project Contingency	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	0%
Architect & Engineering/ Professional Services	\$48,500	\$0	\$48,500	\$48,500	\$0	\$0	\$0	\$48,500	\$0	\$0	0%
Construction	\$866,400	\$0	\$866,400	\$828,737	\$0	\$37,663	\$0	\$866,400	\$0	\$0	0%
Furniture, Fixtures & Equipment	\$150,000	\$0	\$150,000	\$0	\$0	\$150,000	\$0	\$150,000	\$0	\$0	0%
Site Development	\$50,000	\$0	\$50,000	\$0	\$0	\$50,000	\$0	\$50,000	\$0	\$0	0%
Totals:	\$1,114,900	\$0	\$1,114,900	\$877,237	\$0	\$237,663	\$0	\$1,114,900	\$0	\$0	0%

SCOPE/COMMENTS


SCOPE: To support the rebuild of Meadows ES, a modular building with 12 classrooms and supporting restrooms will be installed. This project consists of the utility connections to the modular building and modifications to existing rooms at Barrington Place ES by a Job Order Contractor (JOC).

COMMENTS: E Contractors and Mobile Modular have received Purchase Orders and Notices to Proceed. Revised design plans will be submitted to the City of Sugar Land in early June.


PROJECT PHOTO



BUDGET/COST STATUS



SCHEDULE SUMMARY



Description	BUDGET			COMMITMENTS					COST		
	A	B	C=A+B	D	E	F	G	H=D+E+F+G	I=C-H	J	K=J/C
	Original Budget	Budget Changes	Current Budget	Original Commitments	Approved Changes	Pending Commitments	Estimate To Complete	Projected Commitments	Projected Over/Under	Cost To Date	% Expended
Site Development	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	0%
Administrative and Other Project Costs	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	0%
Project Contingency	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	0%
Architect & Engineering/ Professional Services	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	0%
Construction	\$1,369,500	\$0	\$1,369,500	\$1,369,500	\$0	\$0	\$0	\$1,369,500	\$0	\$0	0%
Furniture, Fixtures & Equipment	\$460,000	\$0	\$460,000	\$0	\$0	\$0	\$460,000	\$460,000	\$0	\$0	0%
Totals:	\$1,829,500	\$0	\$1,829,500	\$1,369,500	\$0	\$0	\$460,000	\$1,829,500	\$0	\$0	0%

SCOPE/COMMENTS


SCOPE: This project consists of relocation of 14 temporary classroom buildings as needed for the 2019-2020 school year, and refurbishment of 6 temporary classroom buildings.

COMMENTS: Six temporary classroom buildings have been relocated as of May 31st. Contractor is currently refurbishing two temporary classroom buildings at Garcia MS and two at Arizona Fleming ES.


PROJECT PHOTO



BUDGET/COST STATUS



SCHEDULE SUMMARY



Description	BUDGET			COMMITMENTS				COST			
	A	B	C=A+B	D	E	F	G	H=D+E+F+G	I=C-H	J	K=J/C
	Original Budget	Budget Changes	Current Budget	Original Commitments	Approved Changes	Pending Commitments	Estimate To Complete	Projected Commitments	Projected Over/Under	Cost To Date	% Expended
Furniture, Fixtures & Equipment	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	0%
Administrative and Other Project Costs	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	0%
Project Contingency	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	0%
Architect & Engineering/ Professional Services	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	0%
Construction	\$86,905	(\$7,900)	\$79,005	\$86,905	(\$7,900)	\$0	\$0	\$79,005	\$0	\$79,005	100%
Site Development	\$7,500	\$0	\$7,500	\$0	\$0	\$0	\$7,500	\$7,500	\$0	\$0	0%
Construction	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	0%
Totals:	\$94,405	(\$7,900)	\$86,505	\$86,905	(\$7,900)	\$0	\$7,500	\$86,505	\$0	\$79,005	91%

SCOPE/COMMENTS


SCOPE: The project consists of the replacement of the Garcia Middle School marquee. Scope includes conduit installation for electrical and data cables to the marquee; a new digital marquee sign; replacement of the existing school logo and back lighting.

COMMENTS: Close-out documents have been received. Final payment is in process.


PROJECT PHOTO



BUDGET/COST STATUS



SCHEDULE SUMMARY



Description	BUDGET			COMMITMENTS					COST		
	A	B	C=A+B	D	E	F	G	H=D+E+F+G	I=C-H	J	K=J/C
	Original Budget	Budget Changes	Current Budget	Original Commitments	Approved Changes	Pending Commitments	Estimate To Complete	Projected Commitments	Projected Over/Under	Cost To Date	% Expended
Furniture, Fixtures & Equipment	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	0%
Site Development	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	0%
Administrative and Other Project Costs	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	0%
Project Contingency	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	0%
Architect & Engineering/ Professional Services	\$101,650	\$0	\$101,650	\$101,650	\$0	\$0	\$0	\$101,650	\$0	\$87,975	87%
Construction	\$1,091,363	(\$110,694)	\$980,669	\$1,091,363	\$(110,694)	\$0	\$0	\$980,669	\$0	\$967,148	99%
Totals:	\$1,193,013	(\$110,694)	\$1,082,319	\$1,193,013	\$(110,694)	\$0	\$0	\$1,082,319	\$0	\$1,055,123	97%

SCOPE/COMMENTS


SCOPE: This project consists of the replacement of four deteriorated light masts at Mercer Stadium with new concrete foundations and masts, lighting systems for four masts, and replacement of the outdated service electrical switch gear.

COMMENTS: The Parking Lot Lighting Controls installation has been completed. Final Invoice is in process. Close out documents are under review by the Architect.


PROJECT PHOTO



BUDGET/COST STATUS



SCHEDULE SUMMARY



Description	BUDGET			COMMITMENTS					COST		
	A	B	C=A+B	D	E	F	G	H=D+E+F+G	I=C-H	J	K=J/C
	Original Budget	Budget Changes	Current Budget	Original Commitments	Approved Changes	Pending Commitments	Estimate To Complete	Projected Commitments	Projected Over/Under	Cost To Date	% Expended
Architect & Engineering/ Professional Services	\$12,000	\$0	\$12,000	\$12,000	\$0	\$0	\$0	\$12,000	\$0	\$8,634	72%
Construction	\$1,712,015	\$0	\$1,712,015	\$1,712,015	\$0	\$0	\$0	\$1,712,015	\$0	\$1,630,005	95%
Furniture, Fixtures & Equipment	\$50,000	\$0	\$50,000	\$47,894	\$0	\$0	\$2,106	\$50,000	\$0	\$34,461	69%
Site Development	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	0%
Administrative and Other Project Costs	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	0%
Totals:	\$1,774,015	\$0	\$1,774,015	\$1,771,909	\$0	\$0	\$2,106	\$1,774,015	\$0	\$1,673,100	94%

SCOPE/COMMENTS

SCOPE: This project consists of relocating and refacing the exterior building walls of 20 temporary classroom buildings and refurbishing seven temporary classroom buildings at various campuses throughout the District for the 2018-2019 school year.

COMMENTS: Project close-out is in process.

PROJECT PHOTO



BUDGET/COST STATUS

